

ID	Task Mode	Task Name	Duration	Start	Finish	Timeline											
						Mar '24	Apr '24	May '24	Jun '24	Jul '24	Aug '24	Sep '24	Oct '24	Nov '24	Dec '24		
1		OWEN SOUND LAB FLOORING REPLACEMENT	151 days	Mon 5/13/24	Mon 12/09/24	[Gantt bar from May 13 to Dec 9]											
2		Internal Approvals for Concept & Phasing (Phase 3-6)	72 days	Mon 5/13/24	Tue 8/20/24	[Gantt bar from May 13 to Aug 20]											
3		Workshops for phasing analysis	20 days	Mon 5/13/24	Fri 6/07/24	[Gantt bar from May 13 to Jun 7]											
4		Development of detailed phasing plan	7 days	Mon 6/10/24	Tue 6/18/24	[Gantt bar from Jun 10 to Jun 18]											
5		Sign Offs by Lab	3 days	Wed 6/19/24	Fri 6/21/24	[Gantt bar from Jun 19 to Jun 21]											
6		Charter Approval for Phase 3-6	1 day	Mon 6/24/24	Mon 6/24/24	[Gantt bar at Jun 24]											
7		RFQ development	10 days	Tue 6/25/24	Mon 7/08/24	[Gantt bar from Jun 25 to Jul 8]											
8		Pre-tender walk through	1 day	Tue 7/09/24	Tue 7/09/24	[Gantt bar at Jul 9]											
9		RFQ Process for Phases 3-6	20 days	Wed 7/10/24	Tue 8/06/24	[Gantt bar from Jul 10 to Aug 6]											
10		Contractor Selection & Award	6 days	Wed 8/07/24	Wed 8/14/24	[Gantt bar from Aug 7 to Aug 14]											
11		Construction kick off meeting	1 day	Tue 8/20/24	Tue 8/20/24	[Gantt bar at Aug 20]											
12		PHASE 3 - MICROBIOLOGY	16 days	Mon 9/09/24	Mon 9/30/24	[Gantt bar from Sep 9 to Sep 30]											
13		Phase 3A - Microbiology	5 days	Mon 9/09/24	Fri 9/13/24	[Gantt bar from Sep 9 to Sep 13]											
14		Phase 3B	5 days	Mon 9/16/24	Fri 9/20/24	[Gantt bar from Sep 16 to Sep 20]											
15		Phase 3D	5 days	Mon 9/23/24	Fri 9/27/24	[Gantt bar from Sep 23 to Sep 27]											
16		Phase 3C (Weekend Work)	2 days	Fri 9/27/24	Mon 9/30/24	[Gantt bar from Sep 27 to Sep 30]											
17		PHASE 4 - CHEMISTRY	35 days	Tue 10/01/24	Mon 11/18/24	[Gantt bar from Oct 1 to Nov 18]											
18		Phase 4A	12 days	Tue 10/01/24	Wed 10/16/24	[Gantt bar from Oct 1 to Oct 16]											
19		Phase 4B	12 days	Thu 10/17/24	Fri 11/01/24	[Gantt bar from Oct 17 to Nov 1]											
20		Phase 4C (Weekend Work)	2 days	Fri 11/15/24	Mon 11/18/24	[Gantt bar from Nov 15 to Nov 18]											
21		PHASE 5 - BLOOD BANK	10 days	Mon 11/04/24	Fri 11/15/24	[Gantt bar from Nov 4 to Nov 15]											
22		Phase 5A	5 days	Mon 11/04/24	Fri 11/08/24	[Gantt bar from Nov 4 to Nov 8]											
23		Phase 5B	5 days	Mon 11/11/24	Fri 11/15/24	[Gantt bar from Nov 11 to Nov 15]											
24		PHASE 6 - POINT OF CARE	16 days	Mon 11/18/24	Mon 12/09/24	[Gantt bar from Nov 18 to Dec 9]											
25		Phase 6A	5 days	Mon 11/18/24	Fri 11/22/24	[Gantt bar from Nov 18 to Nov 22]											
26		Phase 6B	5 days	Mon 11/25/24	Fri 11/29/24	[Gantt bar from Nov 25 to Nov 29]											
27		PROJECT CLOSEOUT & SIGN-OFF	6 days	Mon 12/02/24	Mon 12/09/24	[Gantt bar from Dec 2 to Dec 9]											

Project: Lab Flooring - July 02, Date: Tue 7/02/24	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			