

Phase	Dept	Equipment	Tag No.	Move by Lab / Contractor	IT	Plumbing	Electrical (Power receptacle)	NOTES
Phase 3 - Microbiology	MI	Precision Mechanical Conversion O2 Incubator	84	Contractor	no	no	yes - Emergen	Swing into PhA area to complete PhC
Phase 3 - Microbiology	MI	IED Medispin	85	Lab	no	no	yes	Move to PhB area bench
Phase 3 - Microbiology	MI	Olympus Stereomicroscope	86	Lab	no	no	yes	Move to POC during PhD
Phase 3 - Microbiology	MI	Nitrogen Box	87	Lab	no	no	no	Will use as holding box without nitrogen. May have to add to chamber more frequently.
Phase 3 - Microbiology	MI	Sanyo Labcool	88	Contractor	no	no	yes	Move to PhC to complete PhA
Phase 3 - Microbiology	MI	GeneXpert Dx Analyzer	89	Lab/Contractor		no	yes	During PhB move to PhA area. Sit on 2 cubes.
Phase 3 - Microbiology	MI	GeneXpert Computer - Desktop	90	Lab	yes	no	yes	Computer hook up beside cytospin.
Phase 3 - Microbiology	MI	UPS for GeneXpert	91	Lab	yes	no	yes	Keep with computer
Phase 3 - Microbiology	MI	Anaerobic Chamber	92	Contractor/Biomed	no	no	yes	Move into PhC area with no N2 connection. Run completely off mixed gas.
Phase 3 - Microbiology	MI	Cytospin	93	Lab	no	no	yes	Move to PhB area bench
Phase 3 - Microbiology	MI	Gravity Convection Oven-Isotemp	94	Lab	no	no	yes	Move to any spot with plug - preferable near Ano2 chmber if in use
Phase 3 - Microbiology	MI	CO2 Incubator	95	Contractor	no	no	yes	Move table into PhB area
Phase 3 - Microbiology	MI	Thermo Scientific Ultra Low Freezer	96	Contractor	no	no	yes	Move in front of Dr. N's door if schedule permits, otherwise any red plug
Phase 3 - Microbiology	MI	Phoenix M50	97	Vendor/Contractor/Eng	yes	no	Emergency	Move table into PhC area
Phase 3 - Microbiology	MI	UPS for Phoenix M50	98	Vendor/Contractor/Eng	yes	no	yes - Emergen	Move table into PhC area
Phase 3 - Microbiology	MI	Printer for Phoenix	99	Vendor/Contractor/Eng	n/a	n/a	n/a	Move table into PhC area
Phase 3 - Microbiology	MI	Printer for EpiCenter	100	Vendor/Contractor/Eng	yes	no	yes	Leave in Micro office
Phase 3 - Microbiology	MI	BACTEC FX Instrument - Top Unit	101	Vendor/Contractor/Eng	yes	no	yes - Emergen	Move into PhC beside M50 (#97)
Phase 3 - Microbiology	MI	BACTEC FX Instrument - Bottom Unit	102	Vendor/Contractor/Eng	yes	no	yes - Emergen	Move into PhC beside M50 (#97)
Phase 3 - Microbiology	MI	UPS for BACTEC FX	103	Vendor/Contractor/Eng	yes	no	yes - Emergen	Move into PhC beside M50 (#97)
Phase 3 - Microbiology	MI	Bruker MALDI Biotyper	104	Vendor	yes	no	yes - Emergen	Move table into Phase C area
Phase 3 - Microbiology	MI	UPS for MALDI	105	Vendor	yes	no	yes - Emergen	Move table into Phase C area
Phase 3 - Microbiology	MI	Printer for MALDI	106	Vendor	n/a	n/a	n/a	Move table into Phase C area
Phase 3 - Microbiology	MI	MiniSpin Microcentrifuge	107	Lab	no	no	yes	Move to available plug in PhA during PhD/PhB
Phase 3 - Microbiology		CO2 Gas cylinder	108	Contractor	no	no	no	Move table into PhB area
Phase 3 - Microbiology		Gas cylinders - Mixed gas	109	Contractor/Biomed	no	no	no	Move into PhC area with no N2 connection. Run completely off mixed gas.
Phase 3 - Microbiology	MI	Sanyo Biomedical Freezer	110	Contractor	no	no	yes	Move into PhC to complete PhA
Phase 3 - Microbiology		Computer workstation + Epicenter (Barney) + Zebra printer	111	Vendor	yes	no	yes	Move to POC area
Phase 3 - Microbiology		Computer workstation + Epicenter (Wilma) + Zebra printer	112	Vendor	yes	no	yes	Move to POC area
Phase 3 - Microbiology		Computer workstation + Epicenter (Fred) + Zebra printer	113	Vendor	yes	no	yes	Move to storage - not needed
Phase 3 - Microbiology		Chemical Hood	114		no	no	yes	Staying
Phase 3 - Microbiology		Biological Safety Cabinet	115		no	no	yes	Staying
Phase 3 - Microbiology		Biological Safety Cabinet	116		no	no	yes	Staying
Phase 3 - Microbiology		4 drawer Filing cabinet	117	Contractor	n/a	n/a	n/a	Move beside sink (118) and then move back when PhB complete
Phase 3 - Microbiology		Clean sink with eyewash	118		no	yes	no	Staying
Phase 3 - Microbiology		Clean sink	119		no	yes	no	Staying
Phase 3 - Microbiology		Dirty sink - staining	120		no	yes	no	Staying - Gram stain reagents are kept under this sink. These will need to be relocated to a different sink - possibly use Hematology's staining sink
Phase 3 - Microbiology		Dirty sink with eyewash	121		no	yes	no	Staying
Phase 3 - Microbiology		Bookcase	122	Contractor	n/a	n/a	n/a	Move to storage - not needed
Phase 3 - Microbiology		Forced Air Incubator (Campy)	123	Contractor	no	no	yes	Move table into PhB area
Phase 3 - Microbiology	MI	Olympus BX 41	124	Lab	no	no	yes	Move to POC during PhD
Phase 3 - Microbiology	MI	Hotplate/Stirrer	125	Lab	no	no	yes	Move to POC during PhD
Phase 3 - Microbiology	MI	PhoenixSpec Nephelometer	126	Lab	no	no	yes	Move to POC during PhD
Phase 3 - Microbiology	MI	PhoenixSpec Nephelometer	127	Lab	no	no	no	Not needed - store in cupobard above nitrogen holding box
Phase 3 - Microbiology	MI	Microscan Turbidity Meter	128	Lab	no	no	yes	Move to POC during PhD
Phase 3 - Microbiology		Computer workstation	129	Lab/IT	yes	no	yes	Move to PhB area bench

Phase Notes for Lab

Phase 3 - Microbiology		Barcode printer	130	Lab/IT	yes	no	yes	Move to PhB area bench
Phase 3 - Microbiology	MI	Maxi-Mix Vortex Mixer	n/a		no	no	yes	Stays in BSC
Phase 3 - Microbiology	MI	Maxi-Mix Vortex Mixer	n/a		no	no	yes	Stays in BSC
Phase 3 - Microbiology	MI	Vortex Mixer		Lab	no	no	yes	Move to POC during PhD

Phase	Dept	Staging Area Connection Yes/No	Equipment	Tag No.	Move by Lab / Contractor	IT	Plumbing	Electrical (Power receptacle)	NOTES	Phase Notes for Lab
Phase 4- Chemistry	CH		Helmer	66	Contractor	no	no	yes	move to POC	
Phase 4- Chemistry	CH		Osmometer	131	Lab	no	no	yes	move to POC	
Phase 4- Chemistry	CH		Adeza TLiQ (fetal fibronectin)	132	Lab	no	no	yes	move to POC	
Phase 4- Chemistry	CH		Adeza printer	133	Lab	no	no	yes	move to POC	
Phase 4- Chemistry	CH		Woods fridge (1/2 size)	134	Contractor	no	no	yes	move to POC for storage	
Phase 4- Chemistry	CH		Goldstar fridge (1/2 size)	135	Contractor	no	no	yes	move to POC for storage	
Phase 4- Chemistry	CH		OrthoClinical Vitros 7600	136	Vendor	yes	no	yes	Vendor moving	
Phase 4- Chemistry	CH		Lexmark Printer	137	Vendor	no	no	yes	Vendor moving	
Phase 4- Chemistry	CH		OrthoClinical Vitros 7600	138	Vendor	yes	no	yes	Vendor moving	
Phase 4- Chemistry	CH		Lexmark Printer	139	Vendor	no	no	yes	Vendor moving	
Phase 4- Chemistry	CH		Beckman Airfuge Ultracentrifuge	140	Contractor	no	no	yes	To be moved to micro (tie down air tank)	
Phase 4- Chemistry	CH		Epson Expression 1680 (SPE scanner)	141	Contractor	no	no	no	Stored in cabinet (move to POC for storage)	
Phase 4- Chemistry	CH		Dell Workstation - 5	142	Contractor	no	no	no	Stored in cabinet (move to POC for storage)	
Phase 4- Chemistry	CH		Sebia Hydrasys 2 (Electrophoresis)	143	Contractor	no	no	no	Stored in cabinet (move to POC for storage)	
Phase 4- Chemistry	CH		Sebia Scanner	144	Contractor	no	no	no	Stored in cabinet (move to POC for storage)	
Phase 4- Chemistry	CH		Epson Stylus C88+	145	Contractor	no	no	no	Stored in cabinet (move to POC for storage)	
Phase 4- Chemistry	CH		CoreCell	146	10 years				Staying	
Phase 4- Chemistry	CH		MedTox Scanner	147	Lab	yes	no	yes	move to POC	
Phase 4- Chemistry	CH		MedTox Scanner (spare)	148	Lab	no	no	no	move to POC	
Phase 4- Chemistry	CH		MedTox Scan Printer	149	Lab	no	no	yes	move to POC	
Phase 4- Chemistry	CH		POC Stat Strip (POC Instrument)	150	Lab	no	no	yes	move to POC	
Phase 4- Chemistry	CH		POC Stat Strip (POC Instrument) (spare)	151	Lab	no	no	no	move to POC	
Phase 4- Chemistry	CH		i-STAT	152	Lab	no	no	yes	Phase 6	
Phase 4- Chemistry	CH		PHCBI Freezer	63	Contractor				In Hem Phase 2	
Phase 4- Chemistry	CH		Hettick Rotina 35R	48	Contractor	no	no	yes	In Hem Phase 2	
Phase 4- Chemistry	CH		Hettick Rotina 35R	59	Contractor	no	no	yes	In Hem Phase 2	
Phase 4- Chemistry	CH		PHCBI Freezer	64	replace as needed				In Hem Phase 2	
Phase 4- Chemistry	CH		Sanyo Double Door Fridge	62	Contractor				In Hem Phase 2	
Phase 4- Chemistry	CH		Thermo Scientific Refrigerated Centrifuge	220	Contractor	no	no	yes	In Hem Phase 2	
Phase 4- Chemistry	CH		Sanyo Freezer	61	Contractor				Duplicate -new fridge (Phase 2)	
Phase 4- Chemistry	CH		New fridge (Helmer)	222	Contractor				In Phase 2	
Phase 4- Chemistry	CH		Chem Computer (work station)	223	Contractor	yes	no	yes	move to POC for storage	
Phase 4- Chemistry	CH		Chem Computer (work station)	224	Contractor	no	no	no	move to POC for storage	
			Office Computer	225	Contractor				move to POC for storage	

		Fax Machine	226	Contractor/IT	yes	no	yes	move to where drop is	
--	--	-------------	-----	---------------	-----	----	-----	-----------------------	--

Phase	Dept	Staging Area Connection Yes/No	Equipment	Tag No.	Move by Lab / Contractor	IT	Plumbing	Electrical (Power receptacle)	NOTES	Phase Notes for Lab
Phase 5-Transfusion Medicine	TM		Clay Adams Serofuge 2002	153	Lab	no	no	yes	Phase A and B stay put	
Phase 5-Transfusion Medicine	TM		Wilvert Invert Microscope	154	Lab	no	no	yes	Phase A stay, Phase B move to 197 bench	
Phase 5-Transfusion Medicine	TM		Clay Adams Serofuge 2002	155	Lab	no	no	yes	Phase A and B stay put	
Phase 5-Transfusion Medicine	TM		Wilvert Invert Microscope	156	NA	NA	NA	NA	move to storage	
Phase 5-Transfusion Medicine	TM		Clay Adams Serofuge 2002	157	NA	NA	NA	NA	Phase A move to 202 bench, Phase B move to 197 bench	
Phase 5-Transfusion Medicine	TM		Water bath	158	Lab	no	Near by		Phase A stay, Phase B move to 196 table	
Phase 5-Transfusion Medicine	TM		Helmer Plasma Thawer	159	Lab	no	Near by	yes	Phase A stay, Phase B move to 195 table	
Phase 5-Transfusion Medicine	TM		Helmer Cell washer	160	Engineering/Lab	no	Yes/partial	yes	Phase A stay, Phase B move to 206 by sink (empty waste into empty saline bottle, need engineering to move)	
Phase 5-Transfusion Medicine	TM		Hettich Rotofix 32 A Centrifuge	161	Lab	no	no	yes	Phase A stay put, Phase B move to storage (using core lab centrifue)	
Phase 5-Transfusion Medicine	TM		Ortho Workstation	162	Lab	no	no	yes	Phase A stay, Phase B move slide down on the table	
Phase 5-Transfusion Medicine	TM		Platelet Aggitator	163	contractor	no	no	yes	move to POC storage (located in incubator)	
Phase 5-Transfusion Medicine	TM		Platelet Incubator Cabinet	164	contractor	no	no	yes	move to POC storage (alarmed, wire will need to be extended)	
Phase 5-Transfusion Medicine	TM		Helmer HPF Freezer	165	contractor	no	no	yes	move to POC storage (alarmed, wire will need to be extended)	
Phase 5-Transfusion Medicine	TM		Ortho Vision	166		yes	no	yes	phase A move to storage area, Phase B back to original spot	
Phase 5-Transfusion Medicine	TM		Helmer Fridge 15314	167	contractor	no	no	yes	move to POC storage (alarmed, wire will need to be extended)	
Phase 5-Transfusion Medicine	TM		Helmer Fridge 19263	168	contractor	no	no	yes	Phase A move down the wall, Phase B move down the wall	
Phase 5-Transfusion Medicine	TM		Helmer Fridge 19107	169	contractor	no	no	yes	Phase A move down the wall, Phase B move down the wall	
Phase 5-Transfusion Medicine	TM		Helmer Fridge 19108	170	contractor	no	no	yes	Phase A move down the wall, Phase B move down the wall	
Phase 5-Transfusion Medicine	TM		Helmer Fridge 19578	171	contractor	no	no	yes	move to POC storage	
Phase 5-Transfusion Medicine	TM		ISBT 128-ISBT Label printer	172	NA	NA	no	yes	move to storage	
Phase 5-Transfusion Medicine	TM		Patient Label printer	173	Lab	yes	no	yes	Phase A move to 207, phase B move to 190 table (drops needed)	
Phase 5-Transfusion Medicine	TM		Printer	174	Lab	Yes	no	yes	Phase A stay put, Phase B move to 208 space (drops needed)	
Phase 5-Transfusion Medicine	TM		Computer	187					Phase A and B stay put (if needs moved while doing reno, move to storage)	
Phase 5-Transfusion Medicine	TM		Computer	188					Phase A and B stay put (if needs moved while doing reno, move to storage)	
Phase 5-Transfusion Medicine	TM		Computer	189					Phase A and B stay put (if needs moved while doing reno, move to storage)	
Phase 5-Transfusion Medicine	TM		Table	190					move to space where filing cabnets are (193/194) for phase B, phase A storage space	
Phase 5-Transfusion Medicine	TM		Computer	191	lab	NA	NA	NA	move to storage space (extra)	
Phase 5-Transfusion Medicine	TM		Computer	192		NA	NA	NA	Phase A and B stay put (if needs moved while doing reno, move to storage)	
Phase 5-Transfusion Medicine	TM		Filing cabinet	193	Contractor	NA	NA	NA	move to poc area	
Phase 5-Transfusion Medicine	TM		Filing cabinet	194	Contractor	NA	NA	NA	move to poc area	
Phase 5-Transfusion Medicine	TM		Table	195		NA	NA	NA	stay put	
Phase 5-Transfusion Medicine	TM		Table	196		NA	NA	NA	stay put	
Phase 5-Transfusion Medicine	TM		Table	197		NA	NA	NA	stay put	
Phase 5-Transfusion Medicine	TM		Table	198		NA	NA	NA	stay put	
Phase 5-Transfusion Medicine	TM		Table	199		NA	NA	NA	stay put	
Phase 5-Transfusion Medicine	TM		Table	200		NA	NA	NA	stay put	
Phase 5-Transfusion Medicine	TM		Table	201		NA	NA	NA	stay put	
Phase 5-Transfusion Medicine	TM		Table	202		NA	NA	NA	stay put	

Phase 5-Transfusion Medicine	TM		Table	203		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		Table	204		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		Table	205		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		Sink/Table	206		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		Table	207		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		open space	208		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		Table	209		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		table	210		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		table	211		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		table	212		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		sink/table	213		NA	NA	NA	stay put			
Phase 5-Transfusion Medicine	TM		table	214		NA	NA	NA	stay put			